

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

1ST FLOOR

Room 103/130/122

Room 118/114/110

Cladding Left side

		Date	11/27/2023
Item Description	Qty Required	UOM	
Doors	6	Pcs	
Height	Width	Thickness	
2285	2155	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	12	Ash Wood
2	SF000-1	Frame	Top+Bottom	2155	36	22	12	Ash Wood
3	SF000-1	Panel	Panel 1	<u>2209</u>	<u>360</u>	18	6	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	<u>2209</u>	<u>150</u>	18	6	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	<u>2209</u>	<u>650</u>	18	6	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	<u>2209</u>	<u>383</u>	18	6	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	<u>2209</u>	<u>383</u>	18	6	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	<u>2209</u>	<u>150</u>	18	6	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	30	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	12	Ash Wood
11	SF000-4	Panel	Wood for grove	2111	13	5	12	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	12	Ash Wood
13	SF000-6	Frame	Top+Bottom	2111	20	14	12	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

Room 107/121/129

1ST FLOOR

Room 133

Cladding Left side

		Date	11/27/2023
Item Description	Qty Required	UOM	
Doors	4	Pcs	
Height	Width	Thickness	
2285	2145	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	8	Ash Wood
2	SF000-1	Frame	Top+Bottom	2145	36	22	8	Ash Wood
3	SF000-1	Panel	Panel 1	2209	350	18	4	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	4	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	4	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	4	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	4	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	4	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	20	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	8	Ash Wood
11	SF000-4	Panel	Wood for grove	2101	13	5	8	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	8	Ash Wood
13	SF000-6	Frame	Top+Bottom	2101	20	14	8	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

1ST FLOOR

Room 108

Cladding Left side

Item Description	Qty Required	UOM
Doors	1	Pcs
<i>Height</i>	<i>Width</i>	<i>Thickness</i>
2285	2175	36

Date

11/27/2023

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	2	Ash Wood
2	SF000-1	Frame	Top+Bottom	2175	36	22	2	Ash Wood
3	SF000-1	Panel	Panel 1	2209	380	18	1	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	1	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	1	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	1	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	1	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	1	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	5	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	2	Ash Wood
11	SF000-4	Panel	Wood for grove	2131	13	5	2	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	2	Ash Wood
13	SF000-6	Frame	Top+Bottom	2131	20	14	2	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

1ST FLOOR

Room 104

Cladding Left side

		Date	11/27/2023
Item Description	Qty Required	UOM	
Doors	1	Pcs	
Height	Width	Thickness	
2285	2170	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	2	Ash Wood
2	SF000-1	Frame	Top+Bottom	2170	36	22	2	Ash Wood
3	SF000-1	Panel	Panel 1	2209	375	18	1	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	1	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	1	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	1	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	1	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	1	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	5	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	2	Ash Wood
11	SF000-4	Panel	Wood for grove	2126	13	5	2	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	2	Ash Wood
13	SF000-6	Frame	Top+Bottom	2126	20	14	2	Ash Wood