

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

3TH FLOOR

302

Cladding Right side

		Date	6/11/2024
Item Description	Qty Required	UOM	
Doors	1	Pcs	
Height	Width	Thickness	
2285	2100	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	2	Ash Wood
2	SF000-1	Frame	Top+Bottom	2100	36	22	2	Ash Wood
3	SF000-1	Panel	Panel 1	2209	305	18	1	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	1	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	1	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	1	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	1	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	1	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	5	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	2	Ash Wood
11	SF000-4	Panel	Wood for grove	2056	13	5	2	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	2	Ash Wood
13	SF000-6	Frame	Top+Bottom	2056	20	14	2	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

3TH FLOOR

Room301/319

Cladding Right side

		Date	6/5/2024
Item Description	Qty Required	UOM	
Doors	2	Pcs	
Height	Width	Thickness	
2285	2200	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	4	Ash Wood
2	SF000-1	Frame	Top+Bottom	2200	36	22	4	Ash Wood
3	SF000-1	Panel	Panel 1	2209	405	18	2	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	2	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	2	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	2	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	2	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	2	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	10	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	4	Ash Wood
11	SF000-4	Panel	Wood for grove	2156	13	5	4	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	4	Ash Wood
13	SF000-6	Frame	Top+Bottom	2156	20	14	4	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

3TH FLOOR

Room305/316/320/324/332

Cladding Right side

		Date	6/5/2024
Item Description	Qty Required	UOM	
Doors	5	Pcs	
Height	Width	Thickness	
2285	2170	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	10	Ash Wood
2	SF000-1	Frame	Top+Bottom	2170	36	22	10	Ash Wood
3	SF000-1	Panel	Panel 1	<u>2209</u>	<u>375</u>	18	5	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	<u>2209</u>	<u>150</u>	18	5	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	<u>2209</u>	<u>650</u>	18	5	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	<u>2209</u>	<u>383</u>	18	5	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	<u>2209</u>	<u>383</u>	18	5	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	<u>2209</u>	<u>150</u>	18	5	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	25	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	10	Ash Wood
11	SF000-4	Panel	Wood for grove	2126	13	5	10	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	10	Ash Wood
13	SF000-6	Frame	Top+Bottom	2126	20	14	10	Ash Wood

Project Name		Hyatt Hotel
Project Code		
Job Order Number		

3TH FLOOR

Room309/312

Cladding Right side

		Date	6/5/2024
Item Description	Qty Required	UOM	
Doors	2	Pcs	
Height	Width	Thickness	
2285	2160	36	

All Measurements are in millimetres

	SF#	SF Description	Parts Description	Length	Width	Thickness	Qty	Remarks
1	SF000-1	Frame	Side	2285	36	22	4	Ash Wood
2	SF000-1	Frame	Top+Bottom	2160	36	22	4	Ash Wood
3	SF000-1	Panel	Panel 1	2209	365	18	2	Mdf +Oak Veneer
4	SF000-1	Panel	Panel 2	2209	150	18	2	Mdf +Oak Veneer
5	SF000-1	Panel	Panel 3	2209	650	18	2	Mdf +Oak Veneer
6	SF000-1	Panel	Panel 4	2209	383	18	2	Mdf +Oak Veneer
7	SF000-1	Panel	Panel 5	2209	383	18	2	Mdf +Oak Veneer
8	SF000-1	Panel	Panel 6	2209	150	18	2	Mdf +Oak Veneer
9	SF000-2	Panel	Wood for grove	2209	13	5	10	Ash Wood
10	SF000-3	Panel	Wood for grove	2219	13	5	4	Ash Wood
11	SF000-4	Panel	Wood for grove	2116	13	5	4	Ash Wood
12	SF000-5	Frame	Side	2241	20	14	4	Ash Wood
13	SF000-6	Frame	Top+Bottom	2116	20	14	4	Ash Wood